

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of June 2026 (Quarterly)

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For Higher Level PMC Action (Y/N)	Requested Actions from the Higher Level PMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Construction of Two Storey Multi-Purpose Hall, Brgy. Lunang II, Almagro, Samar	Brgy. Lunang II	Almagro, Samar	95.53	100%	100.00%	0.00%	Hairline cracks were observed on the rough finish wall	Design, Scope, Technical Specifications	Current	Municipal Engineering	Recommend appropriate surface repair (like applying a suitable crack filler or patching compound on the gaps) and monitoring.	Monitor the cracks periodically to check if they widen. Continue technical supervision by the Municipal Engineering Office	N	N/A

Submitted by:	 MERVYN O. DOCALLOS	Approved by:	 HON. CANDIDO O. BONA, JR.
Designation/Office:	Almagro PMC Chairperson		Municipal Mayor
Date:	9-Jun-26	Date:	9-Jun-26