

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROBLEM SOLVING SESSIONS/FACILITATION MEETING CONDUCTED
As of September 2026 (Third Quarter)

Program/Project Title	Issue Details	Issue Typology	Location	IA	Date of Meeting	Concerned Agencies	Agreements Reached
Construction of Multi-Purpose Center-Brgy. Legaspi	Scattered debris that may cause possible danger to the worker	Site Condition/Availability	Barangay Legaspi Marabut, Samar	LGU-Marabut	16-Sep-26	LPMC Marabut, Municipality of Marabut BLGU Barangay Legaspi	The contractor agreed to implement a catch-up plan, deploy additional resources if necessary, and accelerate construction activities to recover the project slippage and meet the target completion date.
Construction of Coastal Road-PHASE II-Brgy. Mabuhay	The gap provided as a drainage outlet along the coastal road appears inadequate and remains exposed, which may allow the accumulation of debris and sediment, potentially causing drainage clogging during heavy rains.	Site Condition/Availability	Barangay Mabuhay Marabut, Samar	LGU-Marabut	16-Sep-26	LPMC Marabut, Municipality of Marabut BLGU Barangay Mabuhay	The concerned parties agreed to conduct a technical assessment of the existing drainage outlet and implement appropriate improvements to prevent debris accumulation and future drainage clogging.
Construction of Marabut Transport Terminal	The transport terminal site lacks slope protection measures, increasing the risk of soil erosion and landslides, particularly during periods of heavy rainfall.	Site Condition/Availability	Barangay Amantillo Marabut, Samar	LGU-Marabut	16-Sep-26	LPMC Marabut, Municipality of Marabut BLGU Barangay Amantillo	The Municipal Engineering Office agreed to evaluate the need for slope protection measures and prepare recommendations for the installation of appropriate slope stabilization structures to mitigate landslide risks.
Construction of Mabuhay-Panan-awan FMR-Brgy. Mabuhay and Panan-awan	Incomplete road drainage structures and roadside protection may expose portions of the road to erosion, surface runoff, and potential damage during heavy rainfall.	Site Condition/Availability	Barangay Panan-awan Marabut, Samar	LGU-Marabut	16-Sep-26	LPMC Marabut, Municipality of Marabut BLGU Barangay Mabuhay and Barangay Panan-awan	The LPMC agreed to prepare a recommendation for the completion of drainage and roadside protection works to prevent erosion, improve road durability, and ensure safe passage for road users.

Upgrading of Tinabanan Farm-to-Market-Road-Brgy. Tinabanan	Some road sections may be vulnerable to soil erosion and surface runoff due to ongoing earthworks and the absence of completed drainage facilities, particularly during heavy rainfall.	Site Condition/Availability	Barangay Tinabanan Marabut, Samar	LGU-Marabut	16-Sep-26	LPMP Marabut, Municipality of Marabut BLGU Barangay Tinabanan	The LPMP and concerned offices agreed to propose a recommendation to implement an erosion-control measures and complete drainage facilities and conduct regular monitoring during project implementation.
--	---	-----------------------------	-----------------------------------	-------------	-----------	---	---


Prepared by:

Janessa V. Amazona-Geronda

Reviewed by:

Designation/Office:

Date:


AR. ENP. SYRENE G. SABULAO

MPDC/LPMC Head Secretariat

16-Sep-26

Approved by:

Designation/Office

Date


PERCIVAL S. ORTILLO, III

SB/LPMC Chairperson

16-Sep-26