


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of January 2026 (Quarterly)

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For Higher Level PMC Action (Y/N)	Requested Actions from the Higher Level PMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
1. Improvement of New Wet and Dry Market - Phase 1	Brgy. Poblacion 1A, Motiong, Samar	Municipality of Motiong	100%	100.00%	100.00%	0.00%	No outstanding issues; project already completed	N/A	Resolved	Municipal Engineering Office / Project Monitoring Team	Project fully implemented and completed in accordance with approved plans and specifications	No further required	N	N/A
2. Development of Business Park - Phase 1	Brgy. Poblacion 1A, Motiong, Samar	Municipality of Motiong	100%	100.00%	100.00%	0.00%	No outstanding issues; project already completed	N/A	Resolved	Municipal Engineering Office / Project Monitoring Team	Project fully implemented and completed in accordance with approved plans and specifications	No further required	N	N/A
3. Constructcion of Recirculating Mechanical Dryer Facility in Brgy. Calapi	Brgy. Calapi, Motiong, Samar	Municipality of Motiong	100%	100.00%	100.00%	0.00%	No outstanding issues; project already completed	N/A	Resolved	Municipal Engineering Office / Project Monitoring Team	Project fully implemented and completed in accordance with approved plans and specifications	No further required	N	N/A

Submitted by:	 AGUSTIN T. RAMOS JR.	Approved by:	 RENE ANTHONY D. CABAEI
Designation/Office:	Motiong PMC Chairperson		Municipal Mayor
Date:	March 11, 2026	Date:	March 11, 2026