

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of September 2026 (Quarterly)

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For Higher Level PMC Action (Y/N)	Requested Actions from the Higher Level PMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Local Roads - Construction of Circumferential Road along the Proposed Municipal Port Area	Brgy San Jose (Poblacion)	LGU - Tagapul-an	46.04	42.50%	46.04%	3.54%	On-Going	Force Majeure	Resolved	Engineering	n/a	n/a	N	

Submitted by:	 SE MERITO R. SULIBAGA	Approved by:	 HON. PRINCESS KATE E. LIMPIADO
Designation/Office:	PMC Chairperson		Municipal Mayor
Date:	9/14/2026	Date:	9/14/2026