

[illegible]

a. Constructor of River Protection along RiverBank	Camantang	994,572.80	994,572.80	994,572.80	994,572.80	0.00%	100.00%	100.00%	0.00%	-	All works are in accordance with the Approved POW and in Good Workmanship	12	0	On-going
b. CDF 20%														
c. May 18, 2026 - August 15, 2026														
a. Can-avid Level III waterworks System(Design & Build Scheme)	Brgy.Salvacion, Can-ilay, Baruk, Caghalong, Mabuhay, Malogo & 10 Poblacion Brgys.	219,871,738.11	219,871,738.11	219,871,738.11	219,871,738.11	99.99%	99.99%	99.99%	99.99%	-	All works are in accordance with the Approved POW and in Good Workmanship	15	0	Initial Deductive Variation
b. Loan from Landbank	Aug. 28, 2023													
c. Feb 8, 2021 - Aug. 28, 2023														

Submitted by: ENGR. ANGE C. BALIBAG
Designation/ Office: MPDC/MPDO
Date: 24-Jun-26

Noted by:

HON. ALICIA L. TEVES
Municipal Mayor

Note: This is a new form based on the existing RPMES forms Adopted in 2015.