

Republic of the Philippines
Municipality of Pintuyan
LOCAL PROJECT MONITORING COMMITTEE (LPMC)
MINUTES OF THE MEETING

Date: June 22, 2026
Time: 2:00 PM
Venue: Old MPDC Office

I. Attendance

Presiding Officer:

Members Present:

- Maricel M. Solmen – DILG, MLGOO
- Hon. Rodrigo C. Amper – SB Chairperson, Appropriations Committee
- Merdesa P. Cabit – Punong Barangay, Son-ok II
- Josefa O. Camarillo – CSO Representative, VAEGA
- Engr. Kenno Rose C. Beringuel – Municipal Engineer
- Lynn T. Sinon- Secretariat
- Rico L. Amper – President, Peoples Council

- Absent:
- PB. Dennis T. Jove – LPMC Chairperson

II. Call to Order

The meeting was called to order at **2:00 PM** by Maricel Solemne, DILG , who welcomed all members of the Local Project Monitoring Committee and emphasized the importance of regular monitoring to ensure the timely and effective implementation of municipal development projects.

III. Agenda

1. Status of Implementation of Local Government Unit (LGU) Projects

The Municipal Engineer presented the current status of ongoing infrastructure and development projects of the Municipality. Updates included the percentage of completion, accomplishments, implementation schedules, and challenges encountered during project execution.

STATUS OF 20% ECONOMIC DEVELOP

PROGRAM/PROJECT/ACTIVITY	APPROPRIATION	QUARTERLY UTILIZATION/ PERCENTAGE RATE IMPLEMENTED						BALANCE
		1ST QUARTER		2ND QUARTER		3RD QUARTER	4TH QUARTER	
1. Water System – Rehabilitation-Amortization on Loan Principal	P1,613,705.19	0	0	P795,475.38	49.29%			P818,229.81
2. Water System Rehabilitation-Amortization Loan Interest	P324,811.26	0	0	P173,782.85	53.50%			P151,028.41
3. Construction of Pintuyan Integrated Transport Terminal (Phase II)	P8,251,924.20	0	0					P8,251,924.20
4. Repair and Rehab of MPLTC –Brgy Balongbalong	P392,000.00	0	0	PENDING FOR BIDDING		FOR BIDDING		P392,000.00
5. Repair and Rehab of MPLTC-Cogon	P3,000,000.00	0	0	OPENING		FOR BIDDING		P3,000,000.00
6. Sustainable Livelihood (Tilapia, Freshwater Prawns and Catfish Farming)	P2,000,000.00	0	0					P2,000,000.00
7. Improvement of Pandung falls, Brgy Tautag	P2,000,000.00	0	0	FOR BID OPENING		FOR BIDDING		P2,000,000.00
8. Completion of Whaleshark Interaction Center	P4,000,000.00	0	0			FOR BIDDING		P4,000,000.00
9. Concreting of Central Material Recovery Facility (MRF) Storage Facility	P958,060.35	0	0			FOR BIDDING		P958,060.35
10. Construction of Central MRF Gate	P220,000.00	0	0			FOR BIDDING		P220,000.00
Total	P22,760,501.00							P21,751,501.00

Discussion:

- Members reviewed the progress of ongoing projects.

Discussion Proper

Discussion on the Implementation of 20% Development Fund Projects

- MLGOO Ma'am Maricel M. Solmen** urged the concerned offices to expedite the implementation of all projects funded under the **20% Development Fund**, considering that the Municipality is already in the **third quarter of the year** and a significant portion of the programmed projects has yet to be implemented.
- Engr. Kenne Rose** stated that, based on her assessment and projected work schedule, there are no anticipated major issues that would hinder the implementation of the remaining projects.

She assured the body that approximately **80% of the 20% Development Fund projects** are expected to be implemented by the end of the year.

- **MLGOO Ma’am Maricel M. Solmen** also asked the body if there are appropriate measures or means by which the delayed implementation of the **20% Development Fund projects from the previous year** could be properly justified. She explained that the **DILG Provincial Office** may consider projects that were financially accomplished at the beginning of **2025**, particularly in relation to the Municipality's compliance with the requirements for the **Seal of Good Local Governance (SGLG)**. She suggested that the concerned offices prepare and submit the necessary documents, explanations, and justifications to the **DILG Provincial Office** for proper evaluation and consideration.

Discussion on the Fixing of the PMC Meeting Schedule

- **Mr. Rico Amper** suggested that the PMC meeting schedule be fixed in advance so that all members can properly calendar and prioritize the scheduled meetings.
- **Ma’am Maricel M. Solmen** likewise suggested fixing the regular meeting schedule of the **Project Monitoring Committee (PMC)**. She then solicited a motion from the body to formally establish the schedule.
- **Mr. Rodrigo Amper** moved to **fix the regular PMC meeting schedule every second month of each quarter throughout the year**.
- The motion was **duly seconded by the members present**.
- There being no objections, the motion was **approved by the body**.
- The **Secretariat** noted the approval of the schedule and shall prepare the corresponding **Resolution on the Fixing of the PMC Meeting Schedule**, providing for the regular meetings to be held **every second month of each quarter for the entire year**. Copies of the approved resolution shall be furnished to all PMC members.

4. Conduct of Project Site Inspections

The committee agreed to continue conducting regular project inspections to validate reported accomplishments and assess project quality.

The projects are

Construction of MPLTC of Brgy Cogon - on going Project

Rehab and Repair of MPLTC Brgy Balong balong - on Going Project

The Team proceeded to Site Inspections


V. Adjournment

There being no further matters to discuss, the meeting was adjourned at **4:45 PM**.

Prepared by:


Lynn T. Sinon
LPMC Secretariat/MPDC- Staff

Approved by:


PB. Dennis T. Jove
LPMC Chairperson