


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
PROJECT INSPECTION REPORT
3rd QUARTER of September 2026,

Program/Project Title	Total Program/Project Cost (PHP)	Location	IA	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
Repair/Rehabilitation of Fish Landing of Brgy. Sto Niño Abuyog Leyte	₱1,500,000.00	Brgy. Sto Niño, Abuyog, Leyte	Municipality of Abuyog	9/8/2026	> starting Date: 06/2/2026 End Date: 08/20/2026 >Contract Amount: Php 1,498,000.00 >Physical Status: 100%, >Financial Status: 0%	N/A	N/A	N/A	N/A
Construction/ Rehabilitation of Municipal Athletic Ground (Oval) Brgy. Nalibunan Abuyog Leyte	₱5,000,000.00	Brgy. Nalibunan, Abuyog, Leyte	Municipality of Abuyog	9/8/2026	> starting Date: 07/01/2026 End Date: 11/23/2026 >Contract Amount: Php 4,975,000.00 >Physical Status: 90%, >Financial Status: 0%	N/A	N/A	N/A	N/A

Submitted by:	 ELINOR A. BUG-ATAN	Approved by:	 Hon. FELICITO V. TOPIA
Designation/Office:	LPMC Secretariat		LPMC Chairperson
Date:	September 10, 2026	Date:	September 10, 2026