



MUNICIPAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
KEY LESSONS LEARNED FROM ISSUES RESOLVED AND BEST PRACTICES
 In CY 2026

Program/Project Title	Location	Implementing Agency	Problem/ Issue		Strategies/Actions Taken to Resolve the Problem/Issue	Responsible Entity/Key Actors and their Specific Assistance	Lessons learned and Good Practices that could be shared to the NPMC/Other PMCs
			Nature	Details			
Financial Assistance/Counterpart to Brgy. for Construction of Riprap	Brgy. Guindapunan East, Carigara, Leyte	LGU Carigara	Others	Lacking some details on the project sign board may arise to legal and operation problems for partially non-compliant with regulations	Inform MEO of further projects to be compliant with regulations for transparency and accountability	MEO - technical expertise	Document all inspection activities real-time to support findings and record it immediately and encouraged blame-free reporting.
Financial Assistance/Counterpart to Brgy. for Construction of Drainage Canal	Brgy. Barugohay Norte, Carigara, Leyte	LGU Carigara	Others	n/a	n/a	n/a	n/a
Financial Assistance/Counterpart to Brgy. for Improvement of Multi-Purpose Pavement	Brgy. Tagak, Carigara, Leyte	LGU Carigara	Others	n/a	n/a	n/a	n/a
Financial Assistance/Counterpart to Brgy. for Road Concreting	Brgy. Cogon, Carigara, Leyte	LGU Carigara	Others	Possible accelerated infrastructure deterioration and safety hazards because of presence of potholes, transverse contraction joints is sub-standard, and some don't have asphalt sealant.	Inform MEO for further projects to observe structural integrity/ Document and report findings to the LCE	MEO - technical expertise	Document all inspection activities real-time to support findings and record it immediately and encouraged blame-free reporting.
Financial Assistance/Counterpart to Brgy. for Road Concreting	Siteo Tangpi Brgy. Binibihan, Carigara, Leyte	LGU Carigara	Others	Presence of potholes, transverse contraction joints is sub-standard, and some don't have asphalt sealant and lacking details on project signboard may result to possible accelerated infrastructure deterioration and safety hazards and legal and operation problems may have emerged for partially non-compliant with regulations	Inform MEO for further projects to observe structural integrity/ Document and report findings to the LCE	MEO - technical expertise	Document all inspection activities real-time to support findings and record it immediately and encouraged blame-free reporting.
Financial Assistance/Counterpart to Brgy. for Road Reblocking Concreting	Brgy. Paglaum, Carigara, Leyte	LGU Carigara	Others	Possible accelerated infrastructure deterioration and safety hazards because of presence of potholes, transverse contraction joints is sub-standard, and some don't have asphalt sealant.	Inform MEO for further projects to observe structural integrity/ Document and report findings to the LCE	MEO - technical expertise	Document all inspection activities real-time to support findings and record it immediately and encouraged blame-free reporting.
Financial Assistance/Counterpart to Brgy. for Road Concreting	Brgy. Tigbao, Carigara, Leyte	LGU Carigara	Others	Some contraction joints don't have asphalt sealant and presence of potholes will result to possible accelerated infrastructure deterioration and safety hazards	Inform MEO for further projects to observe structural integrity/ Document and report findings to the LCE	MEO - technical expertise	Document all inspection activities real-time to support findings and record it immediately and encouraged blame-free reporting.
Financial Assistance/Counterpart to Brgy. for the Installation of Solar Street Lights	Brgy. Upper Sogod, Carigara, Leyte	LGU Carigara	Others	n/a	n/a	n/a	n/a

Submitted by:	 EnP DARYL DANIEL G. BODO	Approved by:	 HON. RANIEL A. MARQUEZ
Designation/Office:	MPDC/Secretary LPMC	Designation/Office:	Chairperson, LPMC
Date:	March 5, 2026	Date:	March 6, 2026