

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPME)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of September 2026 (3rd Quarter)

PMC: LEYTE, LEYTE

Name of Project/ Program Components	Location	Implementing Agency	Funds Utilization	Physical Status (%)			Issues	Source of Information	Action Taken/ Recommendations
				Target	Actual	Slippage			
1. Improvement of Covered Court in Brgy. Macupa	Brgy. Macupa	LGU Leyte	99.90%		100.00%		None	MEO, MPDO, MACCO, BAC	
2. Construction of Covered Court Brgy. Wague	Brgy. Wague	LGU Leyte	14.98%		21.00%		None	MEO, MPDO, MACCO, BAC	
3. Construction of Local Road at Telesforo Calda National High School Brgy. Salog	Brgy. Salog	LGU Leyte	65.04%		68.00%		None	MEO, MPDO, MACCO, BAC	
4. Construction of Evacuation Center Phase VII and VIII Brgy. Poblacion	Brgy. Poblacion	LGU Leyte	75.60%		65.00%		None	MEO, MPDO, MACCO, BAC	

Submitted by:
Designation/ Office:
Date:

HON. ASEFA GAIL G. CAÑA
PMC Chairperson
September 18, 2026

Smtd