

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of March 23, 2026

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Concreting of Brgy. Road (Sta. Paz)	Brgy. Sta. Paz, Matalom, Leyte	LGU-Matalom	100.00	100.00	100.00	0.00	No serious issues encountered							
Concreting of Brgy. Road (Esperanza)	Brgy. Esperanza, Matalom, Leyte	LGU-Matalom	100.00	100.00	100.00	0.00	No serious issues encountered							

Submitted by:	ENGR. GREGORIO S. PADA	Approved by:	HON. DERICKS PAJULIO
Designation/Office:	MPDC/LPMC Secretariat		LPMC Chairperson
Date:	March 23, 2026	Date:	March 23, 2026