

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
PROJECT INSPECTION REPORT
As of June 2026, 2nd QUARTER

Program/Project Title	Total Program/Project Cost (PHP)	Location	IA	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
Construction of Multi-purpose Building, Santa Fe, Leyte at Brgy Zone 2, Santa Fe	50,000,000.00	Zone 2, Santa Fe, Leyte	DPWH Leyte 1st DEO	June 05, 2026	Date Started: January 08, 2026 Completion Date: Cost: 50,000,000.00 Physical Status: 50% Financial Status: 50%		None		
Upgrading and/or Improvement of Municipal New Public Market Covered Court-Canopy and Bleacher (Phase 2)	4,325,000.00	Zone 2, Santa Fe, Leyte	LGU Santa Fe	June 05, 2026	Date Started: January 08, 2026 Completion Date: Cost: 4,325,000.00 Physical Status: 75% Financial Status: 75%		None		
Renovation, Repair and/or Improvements of Old RHU Building	1,500,000.00	Zone 2, Santa Fe, Leyte	LGU Santa Fe	June 05, 2026	Date Started: January 08, 2026 Completion Date: Cost: 1,500,000.00 Physical Status: 50% Financial Status: 50%		None		
Rehabilitation of Multi-purpose Building at Brgy Zone 3	50,000,000.00	Zone 3, Santa Fe, Leyte	LGU Santa Fe/ DILG	June 05, 2026	Date Started: January 08, 2026 Completion Date: Cost: 50,000,000.00 Physical Status: 10% Financial Status: 15%		None		

Submitted by:	ENGR. MA. CYNTHIA V. LANTAO	Approved by:	HON. MARIL PU L. MILITANTE
Designation/Office:	LPMC SECRETARY/MPDC		LPMC CHAIRMAN/MPDC PRESIDENT
Date:	06/05/26	Date:	06/05/26