

MUNICIPAL PROJECT MONITORING AND EVALUATION SYSTEM (MPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of June 30, 2026 (2nd Quarter)

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Road Reblocking	Proper, Brgy. Campokpok, Tabango, Leyte	LGU Tabango	90.00	100	100	0	n.a.			n.a.	n.a.	n.a.	N	n.a.
Construction of Footbridge (Phase 2)	Sitio Sangay, Brgy. Gimarco, Tabango, Leyte	LGU Tabango	90.00	100	100	0	n.a.			n.a.	n.a.	n.a.	N	n.a.
Construction of Multi-purpose Facility / Covered Court (Phase 2)	Sitio Masisi, Poblacion, Tabango, Leyte	LGU Tabango	90.00	100	100	0	n.a.			n.a.	n.a.	n.a.	N	n.a.
Construction of Multi-purpose Facility / Covered Court (Phase 2)	1st Avenue, Poblacion, Tabango, Leyte	LGU Tabango	90.00	100	100	0	n.a.			n.a.	n.a.	n.a.	N	n.a.

Submitted by:		Approved by:	
Designation/Office:	Hon. ROGER M. LOUINEZON OIC-MPDC / LPMC Chairperson		Hon. LOUINE N. LOUINE LPMC Chairperson
Date:	June 24, 2026	Date:	June 24, 2026