


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of June 25, 2026 (2nd Quarter)

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Construction of Multi-Purpose Pavement in Brgy. Madao	Brgy. Madao	Municipality of Kawayan	100	100	100	0	* Project was completed or schedule and its scope of work *the pavement is in good condition since it has been completed last December 11, 2025	Site Condition/A availability	Resolved	MEO, Barangay Officials, LPMC	n/a	n/a	N	None
Construction of Multi-Purpose Pavement in Brgy. Inasuyan	Brgy. Inasuyan	Municipality of Kawayan	100	100	100	0	* Project was completed or schedule and its scope of work *the pavement is in good condition since it has been completed last December 10, 2025	Site Condition/A availability	Resolved	MEO, Barangay Officials, LPMC	n/a	n/a	N	None

Submitted by:	 SHERWIN M. TILLADA	Approved by:	 JAKE S. ESPINA
Designation/Office:	Project Monitoring Committee - Chairmain/ President, Liga ng mga Barangay	Designation/Office:	Acting Municipal Mayor
Date:	June 25, 2026	Date:	June 25, 2026