

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of April 2026 (2nd Quarter)

PMC: Tolosa Municipal Project Monitoring Committee

Name of Project/ Program Components	Location	Implementing Agency	Funds Utilization	Physical Status (%)			Issues	Source of Information	Action Taken/ Recommendations
				Target	Actual	Slippage			
Rehabilitation of Multi-purpose Building (Main Building and Annex Building) at LGU Tolosa	Brgy. Imelda Tolosa Leyte	MLGU	21,611,341.49	68.00%	82.13%	0	N/A	N/A	N/A

Submitted by:

Designation/ Office:

Date:


HON. MELANIE MELISA M. VIVERO
Sangguniang Bayan Member/ LIGA President
LPMC Chairperson