

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of March 2026 (1st Quarter)

Implementing Agency: Municipality of Palapag

Program/Project Title	Location	IA	Fund Source	Fund Utilization (%)	Physical Accomplishment			Target Employment Generated		Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For PPMC Action (Y/N)	Requested Actions from the PPMC
					Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F								
Construction of Barangay Health Station at Barangay Simora	Barangay Simora	MLGU	LGU-Palapag	60%	95%	95%		12	0				Project site inspection		None		
Construction of Barangay Health Station at Barangay Nagbobtac	Barangay Nagbobtac	MLGU	LGU-Palapag	60%	95%	95%		12	0				Project site inspection		None		
Construction of Unit 2 Classroom School Building at Barangay Nagbobtac	Barangay Nagbobtac	MLGU	LGU-Palapag	40%	60%	55%	-5%	12	0				Project site inspection		• Resolution to fast-track the Construction of the project.		
Construction of Barangay Health Station at Barangay Mapno	Barangay Mapno	MLGU	LGU-Palapag	15%	95%	95%		12	0				Project site inspection		None		
Construction of Barangay Health Station at Barangay Pangpang	Barangay Pangpang	MLGU	LGU-Palapag	50%	95%	95%		12	0				Project site inspection		• The stopper needs to be removed.		
Retrofitting and Expansion of Operations Center at Barangay Tambangan	Barangay Tambangan	MLGU	LGU-Palapag	0%	100%	100%		10	0				Project site inspection		None		
Repair/Rehabilitation and Expansion of RHU Barangay Laniwan	Barangay Laniwan	MLGU	LGU-Palapag	70%	70%	70%		15	0				Project site inspection		• To be consulted to the municipal engineer.		

Submitted by:
 Designation/Office:
 Date:

HELEN C. LIM
 MPMC Chairperson/President, Liga ng mga Barangays
 March 17, 2026

Approved by:
 Designation/Office:
 Date:

FLORENCIO A. BATULA
 Municipal Mayor
 March 17, 2026