REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of SEPTEMBER 2026

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Construction of River Flood Control at Barangay Dancalan (Phase II)	Brgy. Dancalan, Bobon, Northern Samar	LGU BOBON	100.00%	100.00%	100.00%	0.00%	No major implementation issues			Project Field Visit	N/A	N/A	N	N/A

Submitted by:	**PORFERIO T. GEPOLLO, JR.**	Approved by:	**RENY A. CELESPARA**
Designation/Office:	LPMC CHAIRPERSON		Agency Head
Date:		Date:	