



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
KEY LESSONS LEARNED FROM ISSUES RESOLVED AND BEST PRACTICES
In 2026

NORTHERN SAMAR PPMC

Program/Project Title	Location	Implementing Agency	Problem/ Issue		Strategies/Actions Taken to Resolve the Problem/Issue	Responsible Entity/Key Actors and their Specific Assistance	Lessons learned and Good Practices that could be shared to the NPMC/Other PMCs
			Nature	Details			
Construction of Evacuation Center - Brgy. Poblacion I, Pambujan	Pambujan, Northern Samar	PGNS-PEO	Performance of Contractor	Minor honeycombing observed in the column; steel bars are starting to corrode	Asked the project engineers of both from PEO and the contractor to act on the concerns as it will be reported to the PDC with the Governor	PPMC Members, Project engineers and contractor	Reporting implementation issues to the top management is critical to ensure that project implementation issues are acted upon by the contractor
Construction of Libjo - Cabayhan FMR Phase II	Catarman, Northern Samar	PGNS-PEO	Performance of Contractor	Remove and replace PCCP portions affected by major cracks and scaling; apply sealant for minor cracks and regrouting for minor scaling; honeycombs are observed	Concerns relayed to the Project Engineer; Reported during the 2nd Quarter PDC meeting (5-22-2026)	Project Engineer/Contractor	Conduct of exit conference after field monitoring with project engineer/contractor and providing feedback during PDC meeting put the actors on guard to immediately resolve the issues
Construction of Henagasan - Cabungaan - Victory - Gibulwangan - Kaghilot - Tubgon - Gikbu-an Road (Silvino Lubos-Matuguinao Road) Phase I, Silvino Lubos, N. Samar	Silvino Lubos, Northern Samar	PGNS-PEO	Performance of Contractor	Ensure proper compaction of embankment; lack of equipment like backhoe and walk-from-behind roller	Concerns relayed to the Project Engineer; Reported during the 2nd Quarter PDC meeting (5-22-2026)	Project Engineer/Contractor	Conduct of exit conference after field monitoring with project engineer/contractor and providing feedback during PDC meeting put the actors on guard to immediately resolve the issues

Submitted by: 
Designation/Office: EnP JAY KEENSON C. ACEBUCHÉ
Date: OIC-PPDC / PPMC Head Secretariat

Approved by: 
Date: Mayor MARIA ANA G. ABALON
PPMC Chairperson