

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROBLEM SOLVING SESSIONS/FACILITATION MEETING CONDUCTED
As of June 2026 Second Quarter

Program/Project Title	Issue Details	Issue Typology	Location	IA	Date of Meeting	Concerned Agencies	Agreements Reached
Widening on Permanent Tabucan Br. (B00563SM) along Wright - Taft - Borongan Road	The project was suspended on July 1, 2025, due to obstruction issues. Electrical posts currently obstruct the ongoing bridge widening works and are located in close proximity to active power lines, posing grave hazards to both construction activities and surrounding infrastructure.	Site Condition/Availability	Tabucan	Municipality of Paranas	April 29, 2026	Implementing agency and contractor	Work Suspension Orders have already been approved. The contractor has been instructed to expedite the submission of the required documents and attachments to facilitate the processing and immediate approval of the contract time extension, as well as the official revision of the contract duration.
Local Road: Construction of Concrete Road, Buri Circumferential Road at Buri Island (Sta. 1+190.0 - Sta. 1+700.0, Sta. 2+600.0 - Sta. 3+010.0), Catbalogan City, Samar	The project was suspended due to unworkable weather conditions.	Site Condition/Availability	Estaka, Cabugawan	City of Catbalogan	April 29, 2026	Implementing agency and contractor	Resumed operations upon improvement of weather conditions, focusing on controlled excavation and material movement. Resumption date was 31 CD with a period on March 2026. Implemented excavation and slope cutting activities using heavy equipment to facilitate road alignment.
Construction of Multi - Purpose Building, Himyangan Compound, Brgy. Guindapunan, Catbalogan City	Project was suspended due to site unavailability. (Demolition process of the Old Himyangan Building)- already resolved. Project faces due to intermittent unworkable weather conditions.	Site Condition/Availability	Brgy. Guindapunan	City of Catbalogan	April 29, 2026	Implementing agency and contractor	Verified the site and rock conditions; revised the excavation method; deployed rock-breaking equipment; and coordinated with the City Government of Catbalogan.

Submitted by:	YOLANDA T. TAN	Approved by:	SHAREE ANN T. TAN
Designation/Office:	PMC Chairman		Governor
Date:		Date:	