

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM
KEY LESSONS LEARNED FROM ISSUES RESOLVED AT THE LPMC LEVEL
2nd Quarter 2026

Program/ Project Title	Project Location	Proponent/ Implementing Agency	Problem/Issue		Strategies/Actions Taken to Resolve the Problem/Issue	Responsible Entities/Key Actors and their Specific Assistance	Lessons Learned and Good Practices that could be Shared to the NPMC/Other PMCs**
			Nature	Details			
Construction of CDC Projects (remaining unimplemented projects)	Brgy. 02, 03 and 04	LGU-Giporlos	Financial	no available lot for the construction of the Building. Also the design is not flexible adding up to the pressure	The issues being communicated to all concerned help the decision makers to act.	The Barangay LCE, Municipal Mayor and the Municipal Engineer	This monitoring experience highlighted the critical importance of thorough readiness assessments in project prioritization. While including PPAs in the monitoring schedule effectively encouraged barangay involvement in lot acquisition, resource limitations often hindered their ability to provide the necessary counterpart funding. The inflexibility of design requirements further compounded the challenge. The key takeaway is that assuming smooth execution without a comprehensive readiness assessment can create undue pressure, leading to project delays and ultimately, delayed services for the community. A robust assessment process is essential to ensure realistic expectations and proactively address potential roadblocks.
Construction of CDC	Barangay 04	LGU-Giporlos	Condition (Location) and Financial	the barangays has not yet able to fill the area after it was cleared.	The LPMC strongly urges the concerned barangays to prioritize and commence the filling of these cleared areas immediately. Consistent follow-up and support will be provided to ensure timely completion."	The Barangay LCE, Municipal Mayor and the Municipal Engineer	The concerned/responsible entities should take into consideration the importance of Pre-engagement and Resource Alignment, Clear Communication of Responsibilities and Timelines, and Need for Robust Monitoring and Support Mechanisms, and perhaps in the future has some buffers/counterpart for contingencies such as this to be able provide support to address the root cause of delays.

Prepared by:


IMELDA A. ALBUTRA
 PMC Secretariat

Approved by:


JEANETTE B. MONTALLANA
 PMC Chairman

Noted by:


HON. GILBERT I. GO
 LCE