

LOCAL PROJECT MONITORING AND EVALUATION SYSTEM (LPMES)
KEY LESSONS LEARNED FROM ISSUES RESOLVED AND BEST PRACTICES IN 2026

Program/Project Tittle	Location	Implementing Agency	Problem/Issue		Strategies/Actions Taken to Resolve the Pronlem/Issue	Responsible Entry/Key Actors and their Specific Assistance	Lesson learned and Good that could be shared to the NPMC/Other PMCs
			Nature	Details			
Road Concreting(Super Health Center - GSO Building)	Brgy. Hubang Alangalang, Leyte	LGU-MEO-MPDO	unforeseen circumstances	Insufficient Number of manpower for the project, some laborers are absent	request from the construction company	LPMC/contractors/MEO/MPDC	Closed supervision and monitoring to the contractor by MEO and PMC
Poblacion Reblocking Paterno and Mabini Streets	Brgy. San Antonio Pob. Alangalang, Leyte	LGU-MEO-MPDO	unforeseen circumstances	Projects plans are need to be seen by foreman	request from the construction company	LPMC/contractors/MEO/MPDC	Closed supervision and monitoring to the contractor by MEO and PMC
Construction of General Services Office Building	Brgy. Hubang Alangalang, Leyte	LGU-MEO-MPDO		Availability of materials needed for the construction are not sufficient	Request from the construction company	LPMC/contractors/MEO/MPDC	Closed supervision and monitoring to the contractor by MEO and PMC
Construction of Bagong Pilipinas Serbisyo Center	Brgy. Salavacion Pob. Alangalang, Leyte	LGU-MEO-MPDO	unforeseen circumstances	no building plan and POW at MEO LGU	Contact DPWH for Plans	DPWH / MEO	Closed supervision and monitoring to the contractor by MEO and PMC
Rehabilitation of Public Market (Phase II)	Brgy. San Antonio Pob. Alangalang, Leyte	LGU-MEO-MPDO	unforeseen circumstances	Delayed Project	Fast Track the project	LPMC/contractors/MEO/MPDC	LPMC/contractors/MEO/MPDC

Submitted by:	 VERWENA C. BIBAR	Approved by:	 ELMER D. MATOBATO
Designation/Office	MPDC / PMC Secretariat		SB Member PMC CHAIRMAN
Date:		Date:	